

**ANNEX D – FINANCIAL OFFER FORM**

**RFP/HCR/DFO/2022/002**

**PROVISION OF CONSTRUCTION AND INSTALLATION SERVICES OF PREFABRICATED HOUSING UNITS AT UNHCR DAMAZINE OFFICE PREMISES LOCATED IN DAMAZINE TOWN, BLUE NILE STATE**

**QUANTITY / ANY OTHER DISCOUNTS (PLEASE SPECIFY):**

**THE PROPOSED DISCOUNTS WILL BECOME AN INTEGRAL PART OF YOUR BID SUBMISSION**

**PAYMENT TERMS: ACCEPTANCE OF UN PAYMENT TERMS (I.E., 30 DAYS NET FROM RECEIPT OF DOCUMENTS)**

YES  NO

**BIDDER NAME:**

The specified job is all provisional, including provision of materials and workmanship, providing water and electricity for the implementation and all other requirements to implement the job perfectly. The bidder must visit the site prior to submission of bid documents. The cost of this item should be included /imbedded in the other items. Rate quoted in BOQ shall include full cost of labor, materials, transportation to site and all other costs necessary to completion and instruction given by the site Engineer.

No.	DESCRIPTION	UNIT	QTY	RATE (USD/SDG)	AMOUNT (USD/SDG)
<b>1</b>	<b>MOBILIZATION / SITE CLEARANCE</b>				
1. 1	Mobilization of labor/containers and cleaning the site after completion of the Job and before final handover.	<b>Job</b>	<b>1</b>		
<b>2</b>	<b>PREFABRICATED CONTAINER</b>				
2. 1	Supply of prefab container unit with meters <b>10.00 L, 3.25 W and 2.60 H</b> consist of two(02) stories, include four (04) rooms, with partition in between, Materials of: 1- Roof:40mm shaped sandwich panel (Polystyrene insulation panels) 2- Walls:40mm shaped sandwich panel (Polystyrene insulation panels) 3- Floor: 17mm waterproof plywood covered with 1.5mm vinyl sheet flooring (no joints one piece cut) 4- Door: <b>4</b> PVC panel doors (as shows with drawings)(with auto closer) 5- steel stair with terrace (as shows with drawings) 6- windows: <b>4</b> PVC windows (as shows with drawings) 7- Electrical fittings: Main distribution board with main fuse / 16 LED lights (22WATT) / 16 sockets (13A) / switches <b>Please refer to specification tap for full details</b> Rate include transportation and installation to final location. Contract <b>Must</b> submit the product description/sample prior to manufacture.	<b>LS</b>	<b>3</b>		

ABW

2. 2	<p>Supply of prefab container unit with meters <b>10.00 L, 6.00 W and 2.60 H</b> consist of two(02) stories, include four (04) rooms, with partition in between (upper floor only) Materials of:</p> <p>1- Roof:40mm shaped sandwich panel (Polystyrene insulation panels)  2- Walls:40mm shaped sandwich panel (Polystyrene insulation panels)  3- Floor: 17mm waterproof plywood covered with 1.5mm vinyl sheet flooring (no joints one piece cut)  4- Door: <b>6</b> PVC panel doors (as shows with drawings)(with auto closer)  5- steel stair with terrace (as shows with drawings)  6- windows:<b>8</b> PVC windows (as shows with drawings)  7- Electrical fittings: Main distribution board with main fuse / 34 LED lights (22WATT) / 24 sockets (13A) / switches</p> <p><b>Please refer to specification tap for full details</b>  Rate include transportation and installation to final location. Contract <b>Must</b> submit the product description/sample prior to manufacture.</p>	LS	1		
2. 5	Supply and fabrication of Roof shad with MS pipe frame and CGI sheeting overhead on each unit. 20cm overhang on each side, 25cm at front elevation and 25cm at back	M <sup>2</sup>	190		
<b>3</b>	<b>ELECTRICAL SUPPLY &amp; EQUIPMENT'S</b>				
3. 1	Supply and installation of Main distribution board with main fuse for each container connected to main power line by protected cable, rate include wires/connections to office main line.	LS	1		
<b>4</b>	<b>HAVC</b>				
Rates include for supplying, fixing, installation units of approved quality, wiring, power points and switches, etc.					
4. 2	Supply and installation of Air condition <b>18.000</b> BTU split inverter type (preferred LG Inverter) rate includes all connections, wires complete <b>Contract Must submit the product description/sample prior to purchase</b>	No.	16		
4. 3	Supply and installation of Air condition <b>24.000</b> BTU split inverter type (preferred LG Inverter) rate includes all connections, wires complete <b>Contract Must submit the product description/sample prior to purchase</b>	No.	2		
<b>5</b>	<b>UNSEEN</b>				
5. 1	Miscellaneous (unseen works 1.0%)	LS	1		
<b>TOTAL</b>					

ABU

Name of Vendor:.....

Address/Telephone No: .....

Email Address.....

Contact Person: .....

Delivery time in days: .....

Total Amount in Words: .....

Offer Validity Period: .....

Date: .....

Signature: .....

IN THE CAPACITY OF.....

OFFICIAL STAMP:

ABW